SITE STRATEGIES

Site-Specific Action Plan

Sample plan: the bottleneck, the 2-week sketch, and the actions that close the findings

SAMPLE DOCUMENT - All company, project, and personnel names are fictional, and all figures are illustrative. This sample shows what a client receives; it is not a report on a real project.

Prepared for	Management, Northline Civil Ltd. (fictional example)
Project	Harbourview Subdivision, Stage 2 - storm sewer and road servicing, Ontario
Prepared by	Site Strategies - Neil Beaven, Founder
Basis	One full-day site walkthrough and review of the prior two weeks of field records. Sample week: 60 metres installed against 100 planned, with 11.5 standby hours.
How to use this plan	Run it from this document. Each action names an owner by role, a due point, and what done looks like. Management verifies by the check in the right-hand column.

1. The bottleneck to unblock

One constraint is the largest single recorded source of standby time: inspection waits cost 5 of the 11.5 standby hours in the sample week, more than any other cause. Until inspection windows are booked ahead, every other improvement leaks away as waiting time.

Bottleneck	Owner	Action	Done looks like
Inspection windows not booked ahead	Superintendent	Confirm inspection windows 48 hours ahead. If the inspector is unavailable, sequence moves to the next pre-approved section instead of standing by.	No single inspection wait over 1 hour; windows recorded on the lookahead.

© Site Strategies. All rights reserved. | SAMPLE - Fictional data for illustration only.

2. Two-week action sketch

The first two weeks. Week 1 addresses the immediate losses; Week 2 puts the routines in place.

Week	Actions	Owner	Done looks like
Week 1	A-01 Rebuild the lookahead; A-02 Deal with the lateral notice and open the change record; A-03 Start the daily record standard	Superintendent / PM / Foreman	Lookahead current and posted; notice position confirmed; 5 of 5 daily reports complete
Week 2	A-04 Inspection booking routine running; A-05 Quantities handoff daily; A-06 Task-specific JHAs in place	Superintendent / Foreman	Zero inspection waits over 1 hour; quantities in the office next morning; JHAs match the week's trench work

3. Action register

Actions are listed in priority order. Owners are roles, not named individuals, so the plan survives crew changes.

#	Action	Owner	Due	Done looks like / verified by
A-01	Rebuild the two-week lookahead and update it every Monday and Thursday, with delivery dates confirmed	Superintendent	Week 1, then twice weekly	Lookahead posted, dated, and matching deliveries; verified by PM on the Monday check

© Site Strategies. All rights reserved. | SAMPLE - Fictional data for illustration only.

A-02	Review the contract notice terms for the unmarked lateral, document the condition, and issue written notice if the terms still permit; open a change record with hours, photos, and direction	Project Manager	Immediately	Notice position confirmed against the contract notice terms and change record opened; verified by PM
A-03	Daily record standard: quantities, hours, standby reason, and photos submitted before shift end	Foreman	Daily from Week 1	5 of 5 complete reports per week; verified by Superintendent daily
A-04	Inspection booking routine: windows confirmed 48 hours ahead, fallback section pre-approved	Superintendent	Week 2, then ongoing	No inspection wait over 1 hour; verified on the Friday production review
A-05	Quantities handoff: foreman submits same day, office confirms receipt next morning	Foreman + Project Coordinator	Daily from Week 2	No quantity older than 1 day unconfirmed; verified by PM weekly
A-06	Task-specific JHAs for trench work; file the missing inspection sign-off process so no section is backfilled unsigned	Foreman + Superintendent	Week 2	JHAs match the week’s work; zero unsigned backfills; verified by Superintendent

4. Daily production check

One check, run every day by the foreman and reviewed by the superintendent. This is the control that keeps the plan verifiable: if it is not filled in, there is no record of the day.

© Site Strategies. All rights reserved. | SAMPLE - Fictional data for illustration only.

Check item	Record it as
Planned today	Metres planned from the lookahead
Actual today	Metres installed, verified by survey or measure
Variance	Planned minus actual, with the reason in one line
Standby	Hours lost, with the cause (inspection, material, conflict, breakdown, other)
Issues raised	What changed, who was told, and whether written notice was issued
Records complete	Quantities, hours, tickets, and photos submitted before shift end: yes or no

5. How management tracks it

- Monday (15 minutes): lookahead review. Is it current, are deliveries confirmed, are inspection windows booked?
- Friday (30 minutes): production vs plan for the week, standby hours by cause, open change records, and any notice still unissued.
- Escalate immediately: any changed condition without written notice within 24 hours, any inspection wait over 1 hour, any day with no daily report.
- Close-out: an action closes only when its done criteria are met and verified, not when the work is attempted.

This plan stands alone. Each action states what to do, who owns it, and what done looks like, so no other document is needed to run it.

© Site Strategies. All rights reserved. | SAMPLE - Fictional data for illustration only.